

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023												2024												2025															
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D				
[SF78HT-006.0-BL] 78 Haight - Schedule Update 03.11.22						1087	01-Oct-19 A	29-Nov-23	0																																																
MILESTONES						428	11-Apr-22	29-Nov-23	0																																																
M.1000	NTP - MOBILIZATION	0	11-Apr-22*		0	◆ NTP - MOBILIZATION																																																			
M.1020	78 HAIGHT - Construction Duration (Calendar Days)	554	11-Apr-22	16-Oct-23	44	▨ 78 HAIGHT - Construction Duration (Calendar Days)																																																			
M.1030	Weather Contingency	10	02-Oct-23	16-Oct-23	30	■ Weather Contingency																																																			
M.1010	TCO/Substantial Completion (W/ Weather Contingency)	0		16-Oct-23	30	◆ TCO/Substantial Completion (W/ Weather Contingency)																																																			
M.1015	Final completion	0		29-Nov-23	0	◆ Final completion																																																			
PROCUREMENT						0			0																																																
Electrical Procurement						0			0																																																
PRECONSTRUCTION						759	01-Oct-19 A	26-Aug-22	328																																																
ENTITLEMENTS / PERMITS						60	29-Nov-21 A	08-Apr-22	0																																																
<i>Shoring Permit</i>						60	29-Nov-21 A	08-Apr-22	0																																																
DESIGN PROCESS & DELIVERABLES						699	01-Oct-19 A	10-Mar-22 A																																																	
MEPFS COORDINATION						100	11-Apr-22	26-Aug-22	328																																																
CONSTRUCTION						449	11-Mar-22	29-Nov-23	0																																																
TEMP POWER / WET AND DRY UTILITIES						75	09-May-22	19-Aug-22	0																																																
<i>Phase 1 Haight Street Joint Trench</i>						15	09-May-22	27-May-22	0																																																
<i>Phase 2 Haight Street Intersection Joint Trench</i>						15	30-May-22	17-Jun-22	0																																																
<i>Temp Power / Perm Power Infrastructure</i>						45	20-Jun-22	19-Aug-22	0																																																
<i>Domestic Water And Fire</i>						8	11-Jul-22	20-Jul-22	14																																																
<i>Storm Water Connection and Sewer</i>						8	21-Jul-22	01-Aug-22	14																																																
BASEMENT LEVEL						0			0																																																
INITIAL SITEWORK (EXCAVATION & SHORING)						58	11-Apr-22	30-Jun-22	5																																																
SUB-STRUCTURE						70	01-Jul-22	06-Oct-22	0																																																
SUPERSTRUCTURE						151	23-Sep-22	02-May-23	145																																																
STRUCTURAL CONCRETE						113	23-Sep-22	09-Mar-23	183																																																
<i>Level 1 Str. Conc.</i>						32	23-Sep-22	08-Nov-22	0																																																
<i>Level 2 Str. Conc.</i>						32	07-Oct-22	23-Nov-22	254																																																
<i>Level 3 Str. Conc.</i>						32	24-Oct-22	08-Dec-22	118																																																
<i>Level 4 Str. Conc.</i>						32	07-Nov-22	22-Dec-22	234																																																
<i>Level 5 Str. Conc.</i>						32	22-Nov-22	09-Jan-23	224																																																
<i>Level 6 Str. Conc.</i>						32	07-Dec-22	24-Jan-23	214																																																
<i>Level 7 Str. Conc.</i>						32	21-Dec-22	07-Feb-23	204																																																
<i>Level 8 Str. Conc.</i>						43	06-Jan-23	09-Mar-23	183																																																
STRUCTURAL STEEL						71	23-Jan-23	02-May-23	67																																																
ELEVATOR PENT HOUSE						71	23-Jan-23	02-May-23	67																																																
PERMANENT POWER						190	09-Nov-22	01-Aug-23	0																																																
EXTERIOR CONSTRUCTION						406	11-Mar-22	29-Sep-23	43																																																
ROOF						118	10-Mar-23	22-Aug-23	71																																																
EXTERIOR FACADE						194	23-Dec-22	29-Sep-23	40																																																

Actual Work	Remaining Level of Effort
Actual LOE	Critical Remaining Work
Remaining Work	Milestone

78 Haight Baseline Draft Schedule

All Activities



